

A6 to Manchester Airport Relief Road

TR1-11 – Dairy House Lane Footbridge Preliminary Design Report Report No. 1007/704/155

August 2013









PRELIMINARY DESIGN REPORT

<u>Structure Name</u>: Dairy House Lane Footbridge

Structure Number: TR1-11

Report No. 1007/704/155

Report Control Sheet

Version	Date	Status	Prepared By	Checked By	Approved By
P1	03/09/2013	Draft	J Watton	M Ellis	N Sheena
P2	13/09/2013	Final	J Watton	M Ellis	N Sheena

Table of Contents:

1. Description of Site	. 4
2. Highway Details	
3. Proposed Structure	
4. Span Arrangements	
5. Headroom and Clearances	
6. Pedestrian Safety Fence	
7. Preferred Structural Options	
7.1 Superstructure Options	
7.2 Substructure Options	. 5
8. Geotechnical Information	. 5
9. Appearance	

Appendix A: Location Plans

Appendix B: Proposed General Arrangement Drawing

3D Model

1. Description of Site

The Dairy House Lane Footbridge is part of the A6 to Manchester Airport Relief Road (A6MARR) and is proposed to give pedestrian, cyclist and equestrian access across an existing water course between the A555 and Dairy House Lane. The bridge is to be located approximately 300m west of Hall Moss Lane Bridge over the A555.

There are no residential properties in the immediate vicinity of the proposed crossing and the surrounding area is woodland. An aerial location plan at 1:1250 scale is included in Appendix A.

2. Highway Details

Over Structure – Dairy House Lane culvert with a 3.5m wide combined footway, cycleway and bridleway.

Under Structure – Unnamed Watercourse

3. Proposed Structure

The proposed structure will be in the form of 9 precast concrete box sections (2.4m x 1.2m x 1.0m). A proposed General Arrangement is included in Appendix B.

4. Span Arrangements

The culvert with a single span of 3.0m, measured to the edges of the existing channel, running approximately perpendicular to the existing A555.

5. Headroom and Clearances

The unnamed watercourse in non-navigable and therefore minimum headroom limits do not apply. The top of the culvert will be constructed above the anticipated high water table.

6. Pedestrian Safety Fence

It is proposed to use timber fences that shall be 1.1m above the top of the culvert with green PVC mesh infill. As the footpath does not run directly next to the edge of the culvert then 1.8m high parapets should not be required.

7. Preferred Structural Options

7.1 Superstructure Options

The proposed structure is precast concrete box culverts. Refer to Drawing 1007/3D/DF7/A6-MA/TR1-11/701 and the 3D Model in Appendix B for further details.

For a small span such as this one using a precast box culvert is a suitable option and would match an existing culvert used upstream of the proposed location.

The advantages for using pre-cast concrete beam construction are as follows:

Low capital & whole-life cost

- Fast and efficient build
- Factory quality with engineered tolerances
- Low maintenance
- The culvert sections can be lifted individually
- Reduces site works which are weather dependent

Disadvantages:

- In order to use culverts then approval is needed by the Lead Local Flood Authority (LLFA)
- Delivery times are dependent on a specialist supplier

7.2 Substructure Options

It is proposed that the culvert will be supported on a layer of granular material overlaying ST4 blinding concrete. This can be regarded as an indicative solution only and additional geotechnical information will be required to determine the validity of this proposal. Any existing information is addressed in Section 8 of this report.

8. Geotechnical Information

The ground conditions in the vicinity of TR1-11 have been assessed using relevant geological maps (Stockport Sheet 98, Solid and Drift Scale 1:50,000) only as no ground investigation has been carried out at or within the vicinity of the proposed structure. Local ground investigation will be required for detailed design.

The ground conditions indicated on the geological maps are drift deposits of Boulder Clay of Recent and Pleistocene age overlying Upper Mottled Sandstone of Permian and Triassic age which is part of the Sherwood Sandstone Group.

It is considered unlikely, based on the available information, that coal working will be encountered during the works.

The potential for chemical attack on buried concrete within the ground has not been assessed due to lack of available information. However, based on the past experience in similar material e.g., pyrites in coal measures and sulphates in superficial material derived from Mercia mudstone, aggressive ground conditions towards concrete/steel cannot be ruled out. It is recommended to undertaken sulphate testing in accordance with BRE Special Digest 1: 2005 (Concrete in aggressive ground condition).

There is no available information relating to the groundwater in the area available.

9. Appearance

The proposed superstructure will not be visible on elevation. A timber post and rail fence (post with 3 rails- open structure) will be mounted on the edge of the culvert. Exposed concrete faces of the culverts are to be plain concrete

Appendix A: Location Plans









Drawn	CL	Checked	SC	Approved	NH
Date	12/08/2013	Date	12/08/2013	Date	12/08/2013
Size	A4	Scale	1:1,250		
GIS Task 4268		Filename			
Drawing	No. 1007-3D-DF7-Δ6-	MΔ_TR1	11 ₋ ΔΙ Ρ	Revision	





Appendix B: Proposed General Arrangement Drawing 3D Model



This map is reproduced from Ordnance Survey material with the permission of Ordnance Survey on behalf of the Controller of Her Majesty's Stationery Office
© Crown copyright. Unauthorised reproduction infringes
Crown copyright and may lead to prosecution or civil proceedings. Stockport Métropolitan Borough Council 100019571 2010

- 1. THIS DRAWING HAS BEEN PRODUCED MAINLY FOR THE PURPOSE OF PRELIMINARY DESIGN.
- 2. LEVELS ARE IN METRES AND ABOVE ORDNANCE DATUM.
 - 3. ALL DIMENSIONS ARE IN MILLIMETRES.
 - 4. THE OPTION SHOWN IN THIS DRAWING IS NOT FOR CONSTRUCTION
 - 5. THE FOUNDATION TYPE SHOWN ON THE DRAWING IS BASED ON THE LATEST AVAILABLE GEOTECHNICAL INFORMATION.
 - 6. BASIC PRELIMINARY DESIGN HAS BEEN UNDERTAKEN TO DETERMINE THE GEOMETRY OF THE SECTION SIZES AS PER
 - CLIENT'S INSTRUCTION. 7. THE PROPOSED STRUCTURE ACCOMMODATES A COMBINED
 - 8. THIS DRAWING HAS BEEN PRODUCED BASED ON THE LATEST

EXISTING SIDEWALLS AND PITCHING TO BE REBUILT TO ALLOW TRANSITION FROM SLOPING SIDES TO VERTICAL

PROPOSED RETAINING WALL

—O———— PROPOSED TIMBER POST AND RAIL FENCE

PROPOSED FOOTPATH LEVELS

A DB JW 13.09.13 ISSUED FOR PLANNING JW 28.08.13 FIRST ISSUE (FOR CLIENT COMMENTS)

MANCHESTER CITY COUNCIL

A6 TO MANCHESTER AIRPORT RELIEF ROAD

TR1-11 DAIRY HOUSE LANE CULVERT

Checked JW ΜE NS 03.09.13 | 03.09.13 AS SHOWN

Drawing No. 1007/3D/DF7/A6-MA/TR1-11/701



SEMMMS Relief Road

